

- 1 HANNAHWOOD MEWS IMPROVEMENTS PROJECT
 - 1.1 Week 1 & 2 Action Plan (18 May – 31 May 2026)
 - 1.2 OVERVIEW
 - 1.3 WEEK 1: 18 – 24 May 2026
 - 1.3.1 **Activity 1: Strip Out and Refurbish Disused Upstairs Shower Room as New Feed Room**
 - 1.3.2 **Activity 2: Build Shelving in New Upstairs Feed Room, Then Inventory and Move Stock Upstairs**
 - 1.4 WEEK 2: 25 – 31 May 2026
 - 1.4.1 **Activity 1 (Continued): Strip Out and Refurbish Disused Upstairs Shower Room**
 - 1.4.2 **Activity 3: Remove All Cupboards, Worktops, Plumbing and Sink from Old Feed Room**
 - 1.4.3 **Activity 4: Clear Alcove for Wheelchair and Comfy Chair Storage**
 - 1.4.4 **Activity 5: Full Review of Lighting and Electrical in Corridors (With Contractor Quote)**
 - 1.5 WEEK 3 ONWARDS: 1 June 2026
 - 1.5.1 **Red Walled Area Strip-Out (Week 3 onwards)**
 - 1.6 CRITICAL SUCCESS FACTORS
 - 1.7 WEEKLY CHECKPOINT
 - 1.7.1 **End of Week 1 (24 May)**
 - 1.7.2 **End of Week 2 (31 May)**
 - 1.8 RISKS & MITIGATION
 - 1.9 DELIVERABLES BY END OF WEEK 2 (31 MAY)
 - 1.10 NOTES

1 HANNAHWOOD MEWS IMPROVEMENTS PROJECT

1.1 Week 1 & 2 Action Plan (18 May – 31 May 2026)

Focus: Phase 1 – Key Activities Week 1 & 2

1.2 OVERVIEW

This document outlines the priority actions for the first two weeks of the Hannahwood Mews Improvements Project. Activities 1 and 2 form the foundation of Phase 1 Week 1, with Activities 3 and 4 commencing in Week 2. Red walled area work will commence Week 3 onwards.

1.3 WEEK 1: 18 – 24 May 2026

1.3.1 Activity 1: Strip Out and Refurbish Disused Upstairs Shower Room as New Feed Room

Objective: Convert disused upstairs shower room into operational feed room

Key Tasks: - [] Remove toilet and sink - [] Remove and dispose of old fixtures - [] Inspect structural condition of room and plumbing points - [] Plan feed room layout and requirements (shelving, storage, work surfaces) - [] **Confirm design of shelving for new feed room with KP** - [] Begin preparation work for new feed room installation

Resources Required: - Maintenance Team (internal) - Basic tools and materials - Shelving materials (to be specified following KP design confirmation)

Dependencies: Design confirmation with KP required early in week

Target Completion: Structural works and strip-out complete by 24 May; shelving design confirmed with KP

1.3.2 Activity 2: Build Shelving in New Upstairs Feed Room, Then Inventory and Move Stock Upstairs

Objective: Install shelving in new feed room, then relocate all feed room equipment and stock from downstairs

Key Tasks: - [] Source shelving materials per KP-confirmed design - [] Build and install shelving in upstairs feed room (following KP design) - [] Ensure shelving is secure and tested for load capacity - [] Inventory all feed room equipment and stock currently downstairs - [] Move stock to new feed room upstairs

Resources Required: - Maintenance Team (internal) - Shelving materials (per KP design) - Moving equipment (trolleys, hand trucks as needed)

Dependencies: Activity 1 - Shelving design must be confirmed with KP before building can commence; upstairs room must be stripped and prepared

Target Completion: Shelving built and installed by 22 May; all feed room stock moved upstairs by 24 May

1.4 WEEK 2: 25 - 31 May 2026

1.4.1 Activity 1 (Continued): Strip Out and Refurbish Disused Upstairs Shower Room

Objective: Complete refurbishment works and prepare feed room for full operation

Key Tasks: - [] Complete any remaining fixture removal and disposal - [] Finalize wall and floor preparation - [] Verify shelving installation is complete and secure - [] Plan timeline for final commissioning (June onwards)

Target Completion: Room fully prepared as operational feed room

1.4.2 Activity 3: Remove All Cupboards, Worktops, Plumbing and Sink from Old Feed Room

Objective: Strip out all cupboards, worktops, plumbing and sink from existing downstairs feed room ready for conversion to chair storage

Key Tasks: - [] Disconnect plumbing from sink - [] Remove sink - [] Remove plumbing fixtures and pipework - [] Disconnect all utilities from cupboards/worktops if applicable - [] Remove all cupboards carefully (may be reusable elsewhere) - [] Remove all worktops and counter surfaces - [] Remove any fixed shelving or storage units - [] Remove backing panels and fixtures - [] Clean and assess condition of walls and floor - [] Dispose of any damaged items; store reusable items as directed - [] Prepare space for chair storage configuration

Resources Required: - Maintenance Team (internal) - Basic tools and equipment - Storage space for reusable items (if applicable) - Disposal arrangements

Dependencies: Activity 2 Week 1 - All feed room equipment and stock must be moved upstairs BEFORE cupboard/worktop/plumbing removal

Target Completion: Complete strip-out of all cupboards, worktops, plumbing and sink by 31 May

1.4.3 Activity 4: Clear Alcove for Wheelchair and Comfy Chair Storage

Objective: Clear alcove completely to prepare for wheelchair and comfy chair storage

Key Tasks: - [] Remove redundant CCTV system infrastructure completely (old/redundant – no cameras in building) - [] Remove computer equipment and associated infrastructure (cables, etc.) - [] Disconnect and safely dispose of all CCTV cabling and mounting hardware - [] Clean alcove completely of all obstructions and debris - [] Transport computer to upstairs back room - [] Install computer on desk in upstairs back room with proper setup (power, network connections) - [] Test computer functionality and connections in new location - [] Ensure alcove is clear and ready for wheelchair and comfy chair storage - [] Verify alcove floor is clean and suitable for equipment storage

Resources Required: - Maintenance Team (internal) - IT support (computer installation in back room) - Disposal for CCTV infrastructure - Cleaning materials

Dependencies: IT support for safe computer relocation and setup

Target Completion: Alcove cleared, redundant CCTV removed, computer relocated and tested by 31 May; ready for wheelchair/chair storage

1.4.4 Activity 5: Full Review of Lighting and Electrical in Corridors (With Contractor Quote)

Objective: Obtain professional quote for PIR LED upgrade to corridors before decoration begins

Key Tasks: - [] Contact 2-3 electrical contractors for site survey - [] Arrange site visits during week of 25-31 May - [] Prepare detailed brief for contractors outlining: - Number of corridor lighting points - Current electrical capacity - PIR LED system requirements - Installation timeline preferences - [] Document current lighting layout and issues - [] Collect quotes from contractors - [] Assess quote timeline and costs - [] Present quotes to management for approval (by 31 May)

Resources Required: - Maintenance Team (coordination) - External electrical contractors (3 quotes)

Dependencies: CRITICAL – Must be completed before corridor decoration in Phase 2

Target Completion: 3 contractor quotes obtained and presented to management by 31 May

1.5 WEEK 3 ONWARDS: 1 June 2026

1.5.1 Red Walled Area Strip-Out (Week 3 onwards)

Objective: Strip-out of red walled area ready for replastering and new flooring

Key Tasks: - [] Strip out all existing kitchen units, sinks, and equipment in red walled area - [] Remove all pipework and electrical fixtures - [] Remove existing flooring - [] Document any plumbing/electrical connections for future works - [] Dispose of old materials - [] Inspect walls and ceiling condition - [] Prepare surface for replastering (Phase 2)

Resources Required: - Maintenance Team (internal) - Specialist contractor for plumbing disconnections (if required) - Disposal arrangements

Dependencies: None – can proceed alongside other activities

Timeline: Week 3 onwards (commences 1 June 2026)

Target Completion: Complete strip-out by end of June; ready for Phase 2 plastering

1.6 CRITICAL SUCCESS FACTORS

Factor	Action
Clear Communication	Daily toolbox talks with maintenance team; weekly progress meetings; KP consultation scheduled early Week 1 Confirm maintenance team

Resource Availability	availability for all scheduled works; IT support confirmed for computer relocation
Design Confirmation	KP consultation for feed room shelving design must be completed by mid-Week 1 to enable building/installation
Sequencing	Activity 2 Week 1 (shelving build & move stock) MUST be completed before Activity 3 Week 2 (cupboard/plumbing removal)
Week 1 Focus	Activities 1 & 2 ONLY; Week 2 Activities 3 & 4 cannot begin until Week 1 complete
Contractor Engagement	Electrical contractor site visits scheduled by 31 May Week 2; quotes received by 31 May
Health & Safety	All works follow H&S protocols; proper PPE and equipment used; safe disposal of all materials
Waste Management	Arrange disposal for all materials including CCTV infrastructure, fixtures, and plumbing
Documentation	Photograph before/after; document any issues discovered during strip-outs; confirm computer installation in new location

1.7 WEEKLY CHECKPOINT

1.7.1 End of Week 1 (24 May)

- ☐ Upstairs shower room toilet and sink removed and disposed
- ☐ **Shelving design for new feed room confirmed with KP**
- ☐ **Shelving built and installed in upstairs feed room**
- ☐ **All feed room stock moved upstairs to new room**
- ☐ Progress meeting held; Week 2 activities confirmed to commence 25 May

1.7.2 End of Week 2 (31 May)

- ☐ Upstairs feed room fully operational with all stock in place
 - ☐ All cupboards, worktops, plumbing and sink removed from old feed room
 - ☐ Old feed room ready for conversion to chair storage
 - ☐ Alcove cleared completely, CCTV system removed
 - ☐ Computer relocated upstairs to back room and tested operational
 - ☐ Alcove ready for wheelchair and comfy chair storage
 - ☐ Electrical contractor quotes obtained and reviewed
 - ☐ Management sign-off on electrical upgrade approach
 - ☐ Week 3+ planning established for red walled area work
-

1.8 RISKS & MITIGATION

Risk	Mitigation
KP design unavailability	Schedule consultation early in Week 1; identify alternative contact if KP unavailable
Shelving build delays	Source materials immediately upon design confirmation; have backup shelving supplier identified
Week 1 completion delays	Prioritize Activities 1 & 2; escalate any delays immediately to prevent Week 2 start delay
Activity sequencing failure	Clearly communicate that shelving must be built and stock moved BEFORE cupboards/plumbing are removed
Plumbing complications	Assess plumbing layout early; engage specialist if complex disconnections required
Unforeseen structural issues discovered	Allocate contingency time; communicate any delays immediately
Contractor availability for electrical quote	Contact contractors early Week 2; confirm availability; have backup contractors identified
Resource conflicts with other projects	Confirm team allocation at start of each week; escalate conflicts early
Safety incidents during strip-outs	Brief all staff on H&S; use appropriate PPE; follow safe work procedures
IT support unavailability for computer relocation	Confirm IT support availability in advance; identify backup support if required
Network/power connectivity issues in back room	Survey back room connectivity before relocation; prepare network drops and power points

1.9 DELIVERABLES BY END OF WEEK 2 (31 MAY)

1. Upstairs shower room refurbished as operational feed room (100% complete)
2. Toilet and sink removed and disposed (100% complete)
3. Shelving design confirmed with KP (100% complete)
4. Shelving built and installed in new upstairs feed room (100% complete)
5. All feed room stock moved upstairs (100% complete)
6. All cupboards and worktops removed from old feed room (100% complete)
7. Plumbing and sink removed from old feed room (100% complete)
8. Old feed room ready for chair storage conversion (100%

- complete)
9. Alcove cleared completely (100% complete)
 10. CCTV system removed and disposed (100% complete)
 11. Computer relocated upstairs and operational (100% complete)
 12. Alcove ready for wheelchair and comfy chair storage (100% complete)
 13. Electrical contractor quotes obtained (100% complete)
 14. Management approval on electrical upgrade approach
 15. Phase 1 Week 1-2 complete; Week 3 onwards ready to commence
-

1.10 NOTES

- All measurements and room dimensions should be documented for Phase 2 planning
 - Photographs of current conditions recommended before and after strip-outs
 - Any significant issues or delays must be reported to Project Manager immediately
 - **CRITICAL SEQUENCING:**
 - **Week 1 ONLY:** Activities 1 & 2 (shelving design, build, stock move)
 - **Week 2 ONLY:** Activities 3, 4, 5 begin (old feed room strip-out, alcove clearance, electrical quoting)
 - **Week 3+:** Red walled area work commences
 - **Week 1 must complete BEFORE Week 2 starts** - no overlap or early start of Activities 3 & 4
 - Computer relocation to upstairs back room must be completed by end of Week 2 to free up alcove space for storage
 - Feed room shelving design confirmation with KP is critical path item - must not delay
 - Alcove will provide storage for wheelchairs and comfy chairs once cleared
 - Red walled area work scheduled for Week 3 onwards to allow focus on priority Week 1 & 2 activities
-

Prepared for: Hannahwood Mews Project Team

Period: 18 - 31 May 2026 (Weeks 1 & 2); Week 3 onwards from 1 June 2026

Project Status: Phase 1 - Critical Commencement Period

Next Review: 1 June 2026 (Week 3 Kick-off)