

1	EXECUTIVE SUMMARY
1.1	Hannahwood Mews Improvements Project – 2026
1.2	PROJECT OVERVIEW
1.3	STRATEGIC OBJECTIVES
1.4	PROJECT PHASES
1.4.1	Phase 1: Quick Improvements (Priority) – May 2026
1.4.2	Phase 2: Internal Works & Structural Changes – May-September 2026 (Weather Dependent)
1.4.3	Phase 3: External Works – Summer/Autumn 2026 (Weather Dependent)
1.4.4	Phase 4: Contingent Stage 2 – Subject to Additional Funding
1.5	COMPLETED WORKS
1.6	CRITICAL DECISIONS REQUIRED
1.6.1	Decision 1: External Contractor for External Painting
1.6.2	Decision 2: Internal Decoration Approach
1.7	AGREED SCOPE OF WORKS – MAY TO OCTOBER 2026
1.7.1	Internal Refurbishment
1.7.2	Infrastructure & Systems
1.7.3	Facility Reorganization
1.7.4	Structural Changes
1.7.5	Environmental Improvements
1.7.6	External Works
1.8	RESOURCE MANAGEMENT
1.9	NEW FURNISHINGS & EQUIPMENT
1.10	KEY BENEFITS
1.11	TIMELINE
1.12	BUDGET SUMMARY
1.13	RISK MANAGEMENT
1.14	URGENT ACTION ITEMS
1.15	NEXT STEPS

1 EXECUTIVE SUMMARY

1.1 Hannahwood Mews Improvements Project – 2026

Period: May – September/October 2026
Total Budget: £50,000 (Legacy Funding)

1.2 PROJECT OVERVIEW

Hannahwood Mews is undertaking a comprehensive refurbishment programme to enhance living standards, improve operational efficiency, and ensure the facility meets current health, safety, and welfare standards. The project is structured in phased stages to manage budget and resource constraints while prioritizing high-impact improvements to communal and resident spaces.

1.3 STRATEGIC OBJECTIVES

1. **Enhance Quality of Life** - Modernize living and communal areas to create an improved residential environment
 2. **Improve Operational Efficiency** - Optimize heating, hot water systems, and facility layout to reduce long-term costs
 3. **Ensure Health & Safety Compliance** - Address infrastructure issues, emergency protocols, and environmental standards
 4. **Maximize Asset Value** - Update finishes and fixtures to extend building lifespan and improve aesthetics
-

1.4 PROJECT PHASES

1.4.1 Phase 1: Quick Improvements (Priority) - May 2026

Focus on facility optimization and space reorganization to improve operational efficiency and functionality. Concurrent decisions required on external contractor engagement.

Key Phase 1 Activities: - Strip out and refurbish disused upstairs shower room as new feed room - Strip out current feed room at end of corridor for conversion to chair storage - Clear alcove with computer (including CCTV) for chair storage - Strip out red walled area next to kitchen. All units, sinks pipework and flooring to go ready for plastering and new flooring - Remove airing cupboard in the corridor - Full review of lighting and electrical in corridors with quote to upgrade to PIR LED (must be completed before corridor decoration begins)

1.4.2 Phase 2: Internal Works & Structural Changes - May-September 2026 (Weather Dependent)

Interior painting, decoration, and finishes during warmer months when ventilation is optimal. Key structural work includes removal of wall between kitchen and dining room, and relocation of door to living room from corridor.

Key Phase 2 Activities: - Removal of wall between kitchen and dining room to create open-plan living/dining space - Relocation of door to living room from corridor - Internal decoration and painting (resource-dependent - see Critical Decisions section)

1.4.3 Phase 3: External Works - Summer/Autumn 2026 (Weather Dependent)

External painting and environmental improvements when weather permits. **No roofing work required.**

Key Phase 3 Activities: - External building façade cleaning and painting (can run concurrently with Phase 1 & 2 internal works; contractor decisions required urgently) - Gutter cleaning and maintenance (preventive measures for leak prevention)

1.4.4 Phase 4: Contingent Stage 2 - Subject to Additional Funding

New lobby and corridor refurbishment – potential future enhancement pending budget availability.

1.5 COMPLETED WORKS

- Kitchen worktop repairs (20 February 2026)
 - Heating and hot water system upgrade (24 April 2026)
-

1.6 CRITICAL DECISIONS REQUIRED

1.6.1 Decision 1: External Contractor for External Painting

Timeline: Decisions required ASAP (May 2026)

Impact: Work can run concurrently alongside internal Phase 1 & 2 works with no disruption

Action Required: - Obtain quotes from external contractors for façade cleaning and painting - Approve contractor selection by mid-May to enable parallel scheduling - Note: No roofing work required; gutter maintenance can be incorporated

1.6.2 Decision 2: Internal Decoration Approach

Timeline: Decisions required urgently (May 2026)

Impact: Significant resource constraint – internal team capacity insufficient while Hydropool and Rio refurbishments are ongoing

Current Situation: - Volume of internal decoration work is substantial (dining room, living room, corridors, doors and doorframes) - Concurrent Hydropool and Rio refurbishments make internal team execution impossible **Action Required:** - Determine if external contractor engagement is necessary for internal decoration works - Obtain quotes for full or partial decoration outsourcing - Budget impact assessment required - Finalize approach by end of May to maintain project timeline

1.7 AGREED SCOPE OF WORKS - MAY TO OCTOBER 2026

1.7.1 Internal Refurbishment

- **Dining Room:** Complete strip-out of existing units; wall preparation (replastering if required); new flooring; fresh decoration
- **Living Room:** Relocation of doorway from corridor to improve space flow; new flooring; decoration with resident-approved colour scheme
- **Kitchen & Dining Integration:** Removal of wall between kitchen and dining room to create open-plan space; coordinated flooring and finishes
- **Conservatory:** Full clearance for use as secondary living area; new flooring; white decoration; new blind slats; external view

tinting on windows

- **Corridors & Circulation:** Decluttering and clearance of non-essential items; wall preparation; replastering where required; white decoration; enhanced lighting (LED with reactive capability via PIR upgrade); PPE stations in two alcove locations
- **Doors and Doorframes:** Installation/replacement of all doors and doorframes throughout facility including bedroom doors, conservatory access, and staircase doors with coordinated finishes

1.7.2 Infrastructure & Systems

- Installation of medication units in resident rooms
- Upstairs staff toilet flooring to restore operational status
- Review and repair of fire doors (white finish); rectification of woodwork issues
- Emergency exit door repair (downstairs toilet) – potential conversion to staff entrance/exit
- Full review of lighting and electrical in corridors with quote to upgrade to PIR LED (must be completed before corridor decoration)
- Removal of all plastic/foam wall and ceiling squares
- Window tinting (external view only) on new entrance route windows

1.7.3 Facility Reorganization

- Strip out and refurbish disused upstairs shower room as new feed room
- Strip out current feed room at end of corridor for chair storage
- Clear alcove with computer (including CCTV) for chair storage
- Strip out red walled area next to kitchen. All units, sinks, pipework and flooring to go ready for plastering and new flooring
- Remove airing cupboard in the corridor
- Reorganize storage and equipment placement throughout facility

1.7.4 Structural Changes

- Removal of wall between kitchen and dining room to create open-plan living/dining space
- Relocation of door to living room from corridor

1.7.5 Environmental Improvements

- Corridor and social area decluttering (furniture, equipment, storage optimization)
- Removal of outdated wall-mounted equipment
- Relocation of clothes drying facilities to upper floors
- Optimized storage solutions using cleared alcove areas

1.7.6 External Works

- Building façade cleaning and painting (external contractor; can run concurrently with internal works)
- Gutter cleaning and maintenance (preventive measures for leak prevention)
- Installation of solar panels on front lower roof (separately funded via confirmed grant; completion by March 2027) – *this will reduce*

1.8 RESOURCE MANAGEMENT

- **Internal:** Hannahwood Mews Maintenance Team (ongoing support throughout project for structural and facility reorganization works)
 - **External - Priority Quotes Required:**
 - External painting contractor (façade cleaning and painting)
 - Electrical contractor (lighting and electrical review, PIR LED upgrade quote)
 - Internal decoration contractor (contingent on management decision - quotes required for internal painting/decoration works)
 - **Coordination:** Maintained by Maintenance Team under Project Manager oversight
-

1.9 NEW FURNISHINGS & EQUIPMENT

To optimize the improved spaces: - Larger fridge/freezer for kitchen (eliminates need for dining room freezer) - New dining table and chairs - New sofa for living area - New conservatory table - Larger wall-mounted television (space-saving in living room) - Resident mobility equipment (Adult Chairs) - PPE stations

1.10 KEY BENEFITS

Benefit	Impact
Enhanced Resident Comfort	Modern, bright, well-appointed living spaces
Improved Heating/Hot Water	Reduced utility costs; enhanced resident comfort
Better Space Utilization	Decluttered, organized, functional areas with optimized storage; open-plan living/dining space
Health & Safety Compliance	Updated facilities, emergency protocols, environmental standards
Long-term Cost Savings	Solar panels reduce energy costs; infrastructure improvements reduce maintenance needs
Improved Staff Efficiency	Optimized layout and facilities support better operations
Enhanced Safety	Modern PIR LED lighting in corridors improves visibility and security

1.11 TIMELINE

Phase	Key Activities	Timeline
Phase 1	Feed room refurb, storage reorganization, red walled area strip-out, airing cupboard removal, electrical review & PIR LED quote	May 2026
Phase 2	Wall removal (kitchen/dining), door relocation, internal decoration and painting	June–August 2026 (resource/contractor dependent)
Phase 3	External painting, gutters (concurrent with Phase 1 & 2)	May–September 2026 (weather dependent)
Contingent	Lobby/corridor works	Subject to funding availability

1.12 BUDGET SUMMARY

Total Allocated Budget: £50,000 (Legacy Funding)

Project Duration: May – October 2026

Budget Status: Works and costs spread across 5–6 month period

External Funding: Solar panel installation separately funded via confirmed grant

Budget Impact Note: Internal decoration outsourcing may require additional budget allocation; quotes required urgently to assess impact

1.13 RISK MANAGEMENT

- **Weather dependency** – External works contingent on suitable conditions; scheduling flexibility built into phases
- **Structural work complexity** – Wall removal and door relocation require careful planning and professional execution
- **Resource constraints** – Internal team capacity insufficient for concurrent Hydropool, Rio, and extensive decoration works; external contractor engagement recommended
- **Scope clarity** – Action plan agreed with team and stakeholders to prevent scope creep
- **Critical contractor decisions** – External painting and internal decoration contractor decisions must be finalized May 2026 to maintain timeline
- **Resident impact** – Phased approach minimizes disruption to residents during works

1.14 URGENT ACTION ITEMS

By End of May 2026: 1. **External Painting:** Obtain contractor quotes; finalize contractor selection 2. **Internal Decoration:** Obtain contractor quotes; make management decision on outsourcing

vs. internal delivery 3. **PIR LED Electrical Upgrade:** Obtain electrical contractor quote; incorporate into Phase 1 schedule 4. **Budget Reassessment:** Confirm budget impact of any external contractor engagement 5. **Detailed action plan:** Finalize with team and stakeholders incorporating contractor decisions

1.15 NEXT STEPS

1. **URGENT:** Solicit quotes for external painting contractor (can begin immediately - no dependency)
 2. **URGENT:** Assess internal decoration resource requirement and obtain contractor quotes
 3. Finalize electrical contractor for PIR LED lighting upgrade quote
 4. Present contractor options and budget implications to leadership for final approval
 5. Confirm all contractor appointments and schedules by end of May 2026
 6. Establish resident communication protocol for works notifications
 7. Weekly progress reviews and schedule management
-

Prepared for: Senior Leadership & Mews Board

Date: May 2026

Status: In Progress - Phase 1 Commencement

Critical Note: Contractor decisions required urgently to proceed with timeline